COMPLETION REPORT

1	Name of the work	***Providing Cement conerrte to cross road back side of hittu hotel in W.No.13***
2	Sanctioned Estimate No. & Date	EE/DD1/est/112/12-13
3	Head of Account which is chargeable	P0619
4	Instrument Order NO. & Date	296/15-1-13
5	Name Of Contractor	***Sri. N.Shivananda,No,35, 2nd cross 1st A main road Defence Colony Bagalagunte, Bangalore 560 073.***
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	1685/11-12
8	Check Measurement of the Asst	1685/11-12 /16429-24
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Nagabhooshan
	b) Asst. Exe Engineer	Gopalappa

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
998000 =00	1015718 =00	17718	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Sarahalli Zone, Bangalore-57.